

REVIEW OF MONITORING LEVEL OF GROUNDWATER IN PIEZOMETERS FOR BUILDING COLLECTOR SYSTEM PRELOG-DONJA DUBRAVA-KOTORIBA

MARK OF PIEZOMETER	PS - 2 (B - 2 Geotechnical study of the Collector system Prelog - Donja Dubrava - Kotoriba)			PS - 5 (B - 5 Geotechnical study of the Collector system Prelog - Donja Dubrava - Kotoriba)		
Location	Otok (by Restaurant Prepelica)			Drava canal (by footbridge)		
Upper elevation of piezometer	151,150			147,343		
Elevation of the terrain	150,620			146,633		
Date of readings	reading	level p.v. absolute	level p.v. relative	reading	level p.v. absolute	level p.v. relative
01.02.2008.	3,40	147,75	2,87	4,02	143,32	3,31
14.02.2008.	2,99	148,16	2,46	4,09	143,25	3,38
04.03.2008.	3,18	147,97	2,65	4,08	143,26	3,37
17.03.2008.	3,08	148,07	2,55	3,99	143,35	3,28
08.04.2008.	2,95	148,20	2,42	3,85	143,49	3,14
16.04.2008.	2,93	148,22	2,40	3,89	143,45	3,18
05.05.2008.	2,98	148,17	2,45	3,92	143,42	3,21
20.05.2008.	3,02	148,13	2,49	3,90	143,44	3,19
06.06.2008.	3,07	148,08	2,54	3,90	143,44	3,19
20.06.2008.	2,90	148,25	2,37	3,78	143,56	3,07
07.07.2008.	3,00	148,15	2,47	3,20	144,14	2,49
22.07.2008.	3,01	148,14	2,48	3,21	144,13	2,50
07.08.2008.	3,05	148,10	2,52	3,15	144,19	2,44
26.08.2008.	2,95	148,20	2,42	3,16	144,18	2,45
09.09.2008.	3,20	147,95	2,67	3,25	144,09	2,54
20.09.2008.	3,13	148,02	2,60	3,24	144,10	2,53
02.10.2008.	3,09	148,06	2,56	3,25	144,09	2,54
22.10.2008.	3,00	148,15	2,47	3,25	144,09	2,54
05.11.2008.	2,96	148,19	2,43	3,20	144,14	2,49
20.11.2008.	2,96	148,19	2,43	3,26	144,08	2,55
05.12.2008.	2,95	148,20	2,42	3,26	144,08	2,55
19.12.2008.	2,75	148,40	2,22	3,10	144,24	2,39
07.01.2009.	2,89	148,26	2,36	3,36	143,98	2,65
23.01.2009.	2,95	148,20	2,42	3,34	144,00	2,63
10.02.2009.	2,69	148,46	2,16	3,22	144,12	2,51
23.02.2009.	2,75	148,40	2,22	3,30	144,04	2,59

MARK OF PIEZOMETER	PS - 2 (B - 2 Geotechnical study of the Collector system Prelog - Donja Dubrava - Kotoriba)			PS - 5 (B - 5 Geotechnical study of the Collector system Prelog - Donja Dubrava - Kotoriba)		
Location	Otok (by Restaurant Prepelica)			Drava canal (by footbridge)		
Upper elevation of piezometer	151,150			147,343		
Elevation of the terrain	150,620			146,633		
Date of readings	reading	level p.v. absolute	level p.v. relative	reading	level p.v. absolute	level p.v. relative
10.03.2009.	2,84	148,31	2,31	3,28	144,06	2,57
24.03.2009.	2,80	148,35	2,27	3,30	144,04	2,59
06.04.2009.	2,76	148,39	2,23	3,25	144,09	2,54
23.04.2009.	2,77	148,38	2,24	3,25	144,09	2,54
04.05.2009.	2,85	148,30	2,32	3,30	144,04	2,59
18.05.2009.	2,90	148,25	2,37	3,17	144,17	2,46
01.06.2009.	2,80	148,35	2,27	3,21	144,13	2,50
26.06.2009.	2,73	148,42	2,20	3,13	144,21	2,42
13.07.2009.	2,65	148,50	2,12	3,05	144,29	2,34
22.07.2009.	2,77	148,38	2,24	3,10	144,24	2,39
10.08.2009.	2,89	148,26	2,36	3,22	144,12	2,51
24.08.2009.	2,97	148,18	2,44	3,24	144,10	2,53
09.09.2009.	3,15	148,00	2,62	3,25	144,09	2,54
22.09.2009.	2,91	148,24	2,38	3,22	144,12	2,51
02.10.2009.	2,96	148,19	2,43	3,27	144,07	2,56
14.10.2009.	2,99	148,16	2,46	3,24	144,10	2,53
03.11.2009.	3,05	148,10	2,52	3,30	144,04	2,59
16.11.2009.	3,00	148,15	2,47	3,30	144,04	2,59
01.12.2009.	3,06	148,09	2,53	3,36	143,98	2,65
15.12.2009.	2,95	148,20	2,42	3,31	144,03	2,60
05.01.2010.	2,82	148,33	2,29	3,23	144,11	2,52
18.01.2010.	4,70	146,45	4,17	3,30	144,04	2,59
05.02.2010.	3,00	148,15	2,47	3,44	143,90	2,73
17.02.2010.	3,12	148,03	2,59	3,46	143,88	2,75
02.03.2010.	2,85	148,30	2,32	3,31	144,03	2,60
17.03.2010.	2,80	148,35	2,27	3,25	144,09	2,54
02.04.2010.	2,92	148,23	2,39	3,35	143,99	2,64
15.04.2010.	2,91	148,24	2,38	3,25	144,09	2,54
04.05.2010.	2,90	148,25	2,37	3,20	144,14	2,49
17.05.2010.	2,86	148,29	2,33	3,10	144,24	2,39

MARK OF PIEZOMETER	PS - 2 (B - 2 Geotechnical study of the Collector system Prelog - Donja Dubrava - Kotoriba)			PS - 5 (B - 5 Geotechnical study of the Collector system Prelog - Donja Dubrava - Kotoriba)		
Location	Otok (by Restaurant Prepelica)			Drava canal (by footbridge)		
Upper elevation of piezometer	151,150			147,343		
Elevation of the terrain	150,620			146,633		
Date of readings	reading	level p.v. absolute	level p.v. relative	reading	level p.v. absolute	level p.v. relative
31.05.2010.	2,80	148,35	2,27	3,15	144,19	2,44
17.06.2010.	2,78	148,37	2,25	3,25	144,09	2,54
05.07.2010.	2,80	148,35	2,27	3,31	144,03	2,60
26.07.2010.	3,00	148,15	2,47	3,40	143,94	2,69
11.08.2010.	2,92	148,23	2,39	3,27	144,07	2,56
23.08.2010.	3,00	148,15	2,47	3,31	144,03	2,60
06.09.2010.	3,15	148,00	2,62	3,43	143,91	2,72
21.09.2010.	2,56	148,59	2,03	2,94	144,40	2,23
06.10.2010.	2,62	148,53	2,09	3,25	144,09	2,54
19.10.2010.	2,77	148,38	2,24	3,38	143,96	2,67
04.11.2010.	2,74	148,41	2,21	3,27	144,07	2,56
15.11.2010.	2,73	148,42	2,20	3,34	144,00	2,63
07.12.2010.	2,62	148,53	2,09	3,25	144,09	2,54
17.12.2010.	2,51	148,64	1,98	3,30	144,04	2,59
05.01.2011.	2,62	148,53	2,09	3,50	143,84	2,79
17.01.2011.	2,68	148,47	2,15	3,32	144,02	2,61
01.02.2011.	2,72	148,43	2,19	3,37	143,97	2,66
16.02.2011.	2,88	148,27	2,35	3,45	143,89	2,74
03.03.2011.	3,00	148,15	2,47	3,46	143,88	2,75
15.03.2011.	3,04	148,11	2,51	3,47	143,87	2,76
01.04.2011.	3,00	148,15	2,47	3,44	143,90	2,73
14.04.2011.	3,00	148,15	2,47	3,34	144,00	2,63
02.05.2011.	3,10	148,05	2,57	3,42	143,92	2,71
17.05.2011.	3,00	148,15	2,47	3,40	143,94	2,69
01.06.2011.	2,90	148,25	2,37	3,25	144,09	2,54
17.06.2011.	3,00	148,15	2,47	3,38	143,96	2,67
04.07.2011.	2,96	148,19	2,43	3,37	143,97	2,66
15.07.2011.	3,05	148,10	2,52	3,39	143,95	2,68
02.08.2011.	3,12	148,03	2,59	3,34	144,00	2,63
17.08.2011.	3,12	148,03	2,59	3,30	144,04	2,59

MARK OF PIEZOMETER	PS - 2 (B - 2 Geotechnical study of the Collector system Prelog - Donja Dubrava - Kotoriba)			PS - 5 (B - 5 Geotechnical study of the Collector system Prelog - Donja Dubrava - Kotoriba)		
Location	Otok (by Restaurant Prepelica)			Drava canal (by footbridge)		
Upper elevation of piezometer	151,150			147,343		
Elevation of the terrain	150,620			146,633		
Date of readings	reading	level p.v. absolute	level p.v. relative	reading	level p.v. absolute	level p.v. relative
05.09.2011.	3,15	148,00	2,62	3,45	143,89	2,74
15.09.2011.	3,28	147,87	2,75	3,38	143,96	2,67
29.09.2011.	3,13	148,02	2,60	3,32	144,02	2,61
13.10.2011.	3,10	148,05	2,57	3,34	144,00	2,63
03.11.2011.	3,10	148,05	2,57	3,45	143,89	2,74
17.11.2011.	3,15	148,00	2,62	3,41	143,93	2,70
29.11.2011.	3,15	148,00	2,62	3,41	143,93	2,70
16.12.2011.	3,13	148,02	2,60	3,45	143,89	2,74
03.01.2012.	3,05	148,10	2,52	3,47	143,87	2,76
16.01.2012.	3,12	148,03	2,59	3,47	143,87	2,76
30.01.2012.	3,15	148,00	2,62	3,45	143,89	2,74
16.02.2012.	3,23	147,92	2,70	3,53	143,81	2,82
02.03.2012.	3,31	147,84	2,78	3,47	143,87	2,76
14.03.2012.	3,28	147,87	2,75	3,5	143,84	2,79
02.04.2012.	3,31	147,84	2,78	3,52	143,82	2,81
16.04.2012.	3,15	148,00	2,62	3,46	143,88	2,75